



Line	Name	2009	2010
1	Main Construction	1-15	16-31
2	Assumed Start main construction	1	
3	Piling & Ground source heat pump inst.	1-15	
4	Substructure	1-15	
5	Substructure Block A	1-15	
6	Substructure Block D	1-15	
7	Substructure Block C	1-15	
8	Substructure Block B	1-15	
9	Tower crane 1	1-15	
10	Concrete Structure	16-31	
11	Structure Block A	16-31	
12	Structure Block D	16-31	
13	Structure Block C	16-31	
14	Structure Block B	16-31	
15	Steelwork & Steel Stairs	16-31	
16	Roofing	16-31	
17	Block A Roofing	16-31	
18	Block D Roofing	16-31	
19	Block B Roofing	16-31	
20	Block C Roofing	16-31	
21	Atrium Void Roofing	16-31	
22	Elevations	16-31	
23	Block A elevations	16-31	
24	Block D elevations	16-31	
25	Block C elevations	16-31	
26	Block B elevations	16-31	
27	Atrium elevations	16-31	
28	Internal Finishes & Services	16-31	
29	Block A Internal Finishes and Services	16-31	
30	Block D Internal Finishes and Services	16-31	
31	Block C Internal Finishes and Services	16-31	
32	Block B Internal Finishes and Services	16-31	
33	Atrium Services and Finishes	16-31	
34	Lift Installation	16-31	
35	Completion Works	16-31	
36	External Works	16-31	

Legend

- Piling
- Ground beams
- Towercranes
- In situ concrete frame
- Steel frame
- Membrane roof
- Metsec & board
- 06.Finishes
- Lifts
- 08.Commission
- Hard landscape

Programme no: Cressex PH1 CON Rev: 4
 Prepared by: jm Date: 03/12/2008
 Comment: Start date changed to 5 Jan 09

Cressex Community School Phase 1 Construction Programme

Page 1 of 1